


The SACM, Service des Accélérateurs, de la Cryogénie et du Magnétisme

(CEA Saclay/DSM/DAPNIA)




ATLAS BARREL TOROID – TESTS OF COILS

Test of coils CERN-DAPNIA-INFN

- Current increase in steps
- 22 000 A and slow discharge
- 22 000 A and fast discharge
- Keep 22 000 A for 10 hours



Transfer of a coil
onto the test station



Status :
BT1 et BT2 tested
No quench

Objective :
3 coils tested by end 2004

October 17th 2005

ATLAS BARREL TOROID MAGNET

Design, production control, realization monitoring, coils assembly, surface tests


- **Additional in kind contribution to ATLAS : cryogenic ring**

Status :

- **Production finished (Ansaldo, Alstom/ABB, Zanon)**
- **Integration of coils in their support finished**
(Balke Duerr GMBH, CERN, Cosmi, Dapnia, Dubna, Technicatome)
- **Cryostating of 3 cold masses done**
- **Surface tests : BT1&BT2 tested**


Planning :

- **April 2005 :**
End of integration and cryostating
- **June 2005 :**
End of surface tests
- **October 2005 :**
Reception in the cavern
- **End 2005 :**
All Cryoring sectors shipped to CERN





Tests of the insertion swiveling platform July 2002



Planning :

End of surface assembly :

Tests :

Transfer into the cavern:


august 2005

autumn 2005

february 2006


Agreement N° 1 CERN/CEA/CNRS for the LHC construction

- Study of short straight sections cold masses
- Prototypes
- Technology transfer to industry (ACCEL) and monitoring of the production
- Cryostating at CERN



3 prototypes built at Saclay

- **W7X : Wendelstein stellarator**
- **European fusion program**
- **Lead by IPP Garching - Greifswald
Max Planck Institut**
- **Dapnia responsibility : tests of 70 coils
built by Noell (Germany), Ansaldo
(Italy) and Tesla (UK)**
- **Test facility started operation in
september 2001 with a prototype coil**
- **First production coil delivered in June
2003**
- **8 Tests achieved :**
- **3 planar (1 tested twice), 4 non planar**
- **Planning : coil delivery interrupted till
february 2005 – tests until end 2007**



W7X TEST FACILITY

Helium refrigerator

Power : 200 W @ 4.2 K

Cryostats dimensions :

height $\approx$ 4m

diameter $\approx$ 5 m



Operation parameters :

Supercritical helium : 4.8 K $\rightarrow$ 7.5 K @ 6 bar

Flow rate : 15 g/s @ 4.2 k

Max.current : 25 kA


R&D cavités supraconductrices



Jusqu'à présent champs de 40 MV/m
accessibles uniquement avec polissage
électrochimique

nouvelles chimies

- traitements thermiques pour éliminer l'hydrogène et l'oxygène
(purification du matériau)
- traitement chimique de la surface
(décapage par bain chimique ou électropolissage)
- rinçage à haute pression et conditionnement en salle blanche
(élimination des poussières)



SUPER3HC : results

first harmonic cavities installed on synchrotron light machines


stable operation @ 400 mA
 suppression of longitudinal instabilities
 beam lifetime x 2.2



Cryomodule SLS

DSM/DAPNIA/SACM – Antoine DAËL


suppression of all longitudinal
 instabilities @ 2.0 GeV - 320mA
 beam lifetime x 3.5



Cryomodule ELETTRA

October 17th 2005


IPHI : installation



Klystrons and wave guides


Radiological protection

RFQ First Section





“Beta-beams” de basse énergie




C. Volpe, hep-ph/0303222.

LA PROPOSITION


Utiliser le concept des “beta-beam” pour produire des faisceaux intenses et purs de neutrinos de basse énergie.

POTENTIALITÉS

→ Étude des réactions neutrino-noyau



→ Propriétés des neutrinos.





“Beta-beam” :

Une nouvelle méthode pour
la production de faisceau ν .

P. Zucchelli, PLB 2002

**Le projet “Beta-
beam”
au CERN**



B. Autin et al., CERN/PS 2002-078.

UNO

